

Derg Active Phase 2

January 2026



Mitchell Park

Works at Mitchell Park are progressing well. Key construction and enabling works are continuing, and the new 4G surfacing is being installed this month. This is a major milestone for the scheme and will support delivery of high-quality community sports provision.

Derg Valley Leisure Centre

iWorks completed and facilities now open to the general public with increased membership an early indicator to the success of the project.

Greenway (adjacent to Dergview FC)

The next stage has been temporarily delayed due to NIE connection timescales. Installation of the new lighting is expected to proceed as soon as the connection arrangements are finalised, and we anticipate this element will be on site again shortly.

The Diamond

Works paused for the Christmas embargo for approximately two weeks in December. There was a further short delay in early January due to snow and icy conditions, which impacted mobilisation and safe working arrangements. Activity is now back underway across the programme, with visible progress on-site and updated sequencing in place to maintain access where possible.

Thank you to residents, businesses and visitors for your continued patience and cooperation as we deliver these improvements. Temporary traffic and pedestrian management will remain in place in locations as works advance, with signage provided in advance of any changes.

Public realm enhancement works have now recommenced following the Christmas embargo and early January weather disruption. Works are progressing from the Methodist Church down towards Corry's Chemist, and will continue on towards Wee Buns as the scheme advances. Access to businesses will be maintained as far as possible, with temporary arrangements clearly signposted in the working area.

Castle Park

Construction activity at Castle Park the plan is to proceed with installation of the base and service connections for the future public toilet facility in the coming weeks.

These preparatory works are intended to future-proof the delivery of the new unit by ensuring all required utilities are in place in advance. Temporary access changes may be required during this activity, but any disruption will be minimised and signposted.



Scan me